EXTENSION OF TIME PROPOSAL

1	Name of Work	Development Works for Providing Drinking Water Facility in Bagalagune Ward No. 14
2	Amount of Work Portion	24,97,219.74
3	Estimated Cost	25.00 Lakhs
4	Name of Contractor	Technical Manager, KRIDL
5	Agreement No	BBMP/EE/DZ Ag No. 03/15-16
6	No and date under which work order issued	EE/PD/DZ/KRIDL/ WO/03/2015-16 Date: 10.03.2016
7	Time limit originally fixed for completion	180 Days
8	Date of application by the contractor for granting extension of time	05.09.2016
9	Date of receipt of application in the sub division office	05.09.2016
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	29.11.2016
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Site Dispute work will delay Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer
Dasarahalli Sub Division, Bangalore.

Executive Engineer
Dasarahalli Division, Bangalore.